Schedule

McCALLA, AL — **BIRMINGHAM REGIONAL INTERMODAL FACILITY**

TASKS	2009 J	F	M	A	M	J	J	A	S	O	N	D	2010 J	F	M	A	M	J	J	A	S	O	N	D	2011 J	F	M	A	M	J	J	A	S	O	N	D	12 J	F
NEPA																																						
Environmental Permits																																						
Design																																						
Construction Bid Process																																						
Contract Awarded																																						
Mobilization																																						
Site Work																																						
- Install Initial Erosion Control BMPs																																						
- Clearing																																						
- Drainage Installation																																						
- Grading																																						
Utilities																																						
Track Work																																						
Paving - DGA, Asphalt and RCC																																						
Buildings - Admin, Maint, Trans & Mech																																						
Lighting																																						
Landscaping/Fencing																																						
Signal Work																																						